

Field Impact Sound Transmission Test Report

Apparent Impact Insulation Class (AIIC)

Report Date:	2024-04-15 00:00:00	Source Room:	2nd Floor Bed 1
Test Date:	2024-04-04 00:00:00	Receiver Room:	1st Floor Bed 1
DLAA Test No	1.4.1	Test Assembly:	Floor-ceiling

STANDARDS:

ASTM E1007-14	Standard Test Method for Field Measurement of Tapping Machine Impact Sound Transmission Th
ASTM E413-16	Standard Classification for Rating Sound Insulation
ASTM E2235-04(2012)	Standard Test Method for Determination of Decay Rates for Use in Sound Insulation Test Method
ASTM E989-06(2012)	Standard Classification for Determination of Impact Insulation Class (IIC)

STATEMENT OF CONFORMANCE:

Testing was conducted in accordance with ASTM E1007-14, ASTM E413-16, ASTM E2235-04(2012), and ASTM E989-06(2012), with exceptions noted below. All requirements for measuring and reporting Absorption Normalized Impact Sound Pressure Level (ANISPL) and Apparent Impact Insulation Class (AIIC) were met.

TEST ENVIRONMENT:

The source room was 2nd Floor Bed 1. The space was finished, unfurnished. The floor was Carpet. The ceiling was gyp. The walls were gyp. All doors and windows were closed during the testing period. The source room had a volume of approximately 1,176 cu. ft.

The receiver room was 1st Floor Bed 1. The space was finished, unfurnished. The floor was LVT. The ceiling was gyp. The walls were gyp. All doors and windows were closed during the testing period. The source room had a volume of approximately 1,413 cu. ft.

The test assembly measured approximately 12.3x10.6, and had an area of approximately 130.4 sq. ft.

TEST ASSEMBLY:

The tested assembly was the Floor-ceiling. The assembly was not field verified, and was based on information provided by the client and drawings for the project. The client advised that no slab treatment or self-leveling was applied. Results may vary if slab treatment or self-leveling or any adhesive is used in other installations.

Field Impact Sound Transmission Test Report

Apparent Impact Insulation Class (AIIC)

Report Date:	2024-04-15 00:00:00	Source Room:	2nd Floor Bed 1
Test Date:	2024-04-04 00:00:00	Receiver Room:	1st Floor Bed 1
DLAA Test No	1.4.1	Test Assembly:	Floor-ceiling

TEST PROCEDURE:

Determination of space-average sound pressure levels was performed via the manually scanned microphones technique, described in ASTC Test Procedure ASTM E336-16, Paragraph 11.4.3.3. The source room was selected in accordance with ASTM E336-11 Paragraph 9.2.5, which states that 'If a corridor must be used as one of the spaces for measurement of ATL or FTL, it shall be used as the source space.'

Flanking transmission was not evaluated.

To evaluate room absorption, 1 microphone was used to measure 4 decays at 4 locations around the receiving room for a total of 16 measurements, per AIIC Test Procedure ASTM E1007-14

TEST INSTRUMENTATION:

Sound Level Meter	Larson Davis	831	4328	10/24/2022	4/4/2024
Microphone Pre-Amp	Larson Davis	PRM831	046469	10/24/2022	4/4/2024
Microphone	Larson Davis	377B20	168830	10/20/2022	4/4/2024
Calibrator	Larson Davis	CAL200	5955	10/26/2022	N/A
Amplified Loudspeaker	QSC	K10	GAA530909	N/A	N/A
Noise Generator	NTi Audio	MR-PRO	0162	N/A	N/A
Tapping Machine:	Norsonics	CAL200	2775671	9/19/2022	N/A

Field Impact Sound Transmission Test Report

Apparent Impact Insulation Class (AIIc)

Report Date:	2024-04-15 00:00:00	Source Room:	2nd Floor Bed 1
Test Date:	2024-04-04 00:00:00	Receiver Room:	1st Floor Bed 1
DLAA Test No	1.4.1	Test Assembly:	Floor-ceiling

Field Impact Sound Transmission Test Report

Apparent Impact Insulation Class (AIIC)

Report Date: 2024-04-15 00:00:00 **Source Room:** 2nd Floor Bed 1
Test Date: 2024-04-04 00:00:00 **Receiver Room:** 1st Floor Bed 1
DLAA Test No 1.4.1 **Test Assembly:** Floor-ceiling

STATEMENT OF TEST RESULTS:

Absorption Coefficient	Frequency (Hz)	Normalized Impact Sound Pressure Level (ANISPL) (dB)	Average Receiver ANISPL (dB)	Frequency (Hz)	Frequency Weighting Factor (K)	Frequency Weighting Factor (K)	Frequency Weighting Factor (K)
125	50.0	38.6	0.573	1			
160	44.0	34.0	0.864	1			
200	38.0	38.4	1.590	1			
250	40.0	34.2	1.169	1			
315	43.0	25.8	1.316	1			
400	37.0	23.5	1.474	1			
500	32.0	23.8	1.338	1			
630	26.0	21.1	1.216	1			
800	22.0	19.2	1.354	1			
1000	17.0	19.3	1.504	1			
1250	17.0	16.5	1.645	1			
1600	16.0	14.7	1.571	1			
2000	16.0	11.9	1.461	1			
2500	16.0	10.2	1.258	1			
3150	14.0	9.4	1.325	1			

The Apparent Impact Insulation Class (AIIC) was calculated. The AIIC rating is based on Absorption Normalized Impact Sound Pressure Level (ANISPL), and includes the effects of noise flanking. The AIIC reference contour is shown on the next page, and has been “fit” to the Absorption Normalized Impact Sound Pressure Level values, in accordance with the procedure of ASTC Test Procedure ASTM E336-16

The Apparent Impact Insulation Class (AIIC) of 77 and an Impact Sound Rating (ISR) of 51 was calculated. The AIIC rating is based on Absorption Normalized Impact Sound Pressure Level (ANISPL), and includes the effects of noise flanking. The AIIC reference contour is shown on the next page, and has been fit to the Absorption Normalized Impact Sound Pressure Level values, in accordance with the procedure of ASTC Test Procedure ASTM E336-16

*This test does fully conform to the requirements... ect NEED TO COMPLETE

Field Impact Sound Transmission Test Report

Apparent Impact Insulation Class (AIIc)

Report Date:	2024-04-15 00:00:00	Source Room:	2nd Floor Bed 1
Test Date:	2024-04-04 00:00:00	Receiver Room:	1st Floor Bed 1
DLAA Test No	1.4.1	Test Assembly:	Floor-ceiling

Field Impact Sound Transmission Test Report

Apparent Impact Insulation Class (AIIc)

Report Date: 2024-04-15 00:00:00
Test Date: 2024-04-04 00:00:00
DLAA Test No 1.4.1

Source Room: 2nd Floor Bed 1
Receiver Room: 1st Floor Bed 1
Test Assembly: Floor-ceiling

test_engineer
test_engineer_signature
test_date